## HRA Earmarked Reserves as at 30 September 2016

## Appendix B2

Description	Total Spend	Latest Annual Budget	Remaining Budget	Spent	Narrative
	£	£	£	%	
New Carpeting for Sheltered Schemes	C	10,700	10,700	0.00%	The carpets are awaiting for the fire alarms and electrical works to be completed on Chandos Court and then a job will be logged with Ian Williams. To be completed and paid by 31 March 2017 at latest.
Stock Condition Survey - HRA Stock	2,750	84,000	81,250	3.27%	£70,000 of costs with detail 'Stock Condition Survey' on CC 7782. Awaiting confrimation from Matt Jones to transfer to EMR.
Chandos Court New Mobility Scooter Store	C	33,000	33,000	0.00%	Project Progress: We have provided the final specification to the contractor and we are now awaiting a start date for this project
Fire Precaution Works Across HRA Blocks of Flats	19,029	60,000	40,971	31.72%	Project Progress: All Fire Risk Assessments for HRA Blocks of Flats have been received and the Property Team are now compiling a list of Fire Precaution Works into a Works ProgrammeFramework contractor to undertake these works.
Sheltered Schemes Alarm Systems	C	207,000	207,000	0.00%	Increased by £136k as per exec 29th June 2016. Fire alarms will be starting shortly Tannery Court (£43,926 allocated) should be starting around17/10/2016 other schemes will follow on from that.
	21,779	394,700	372,921	5.52%	