Department	Cost Centre Manager	Cost Centre & Description	Slippage bfwd into 2023/24 £000	Variance (Actual to Budget) 2022/23 £000	
Customer & Digital Services - Projects	David Elkington	100020-AV KIT	20	(22)	S T
Customer & Digital Services - Projects	David Elkington	105009-Cyber Security Posture	100	(100)	TI fi
Neighbourhood & Assets - Projects	Russell Marsden	101007-Warwick Town Wall	100	(100)	S
Place, Arts & Economy - Projects	Andrew Jones	101005-Kenilworth School Loan	3,819	(3,819)	O £: al
Place, Arts & Economy - Projects	Andrew Jones	101009-Leper Hospital Site	607	(607)	P
Place, Arts & Economy - Projects	David Barber	101025-Future High Street-Town Hall	72	(72)	£. £
Place, Arts & Economy - Projects	David Barber	101027-Future High Street- Former Stoneleigh Arms	100	(100)	D
Place, Arts & Economy - Projects	David Barber	101028-Future High Street-Sorting office	100	(100)	SI
Safer Communities, Leisure & Environment	Ruth Hytch	104005-Tach Brook Country Park	13	(13)	La
Safer Communities, Leisure & Environment	Ruth Hytch	104010-Newbold Comyn Masterplan & Cycling Facility	52	(52)	£
Safer Communities, Leisure & Environment	Zoe Court	104012-Sherbourne Resource Park	220	(220)	TI
Safer Communities, Leisure & Environment - Projects	David Anderson	104014-Play Area Improvement Programme	15	(15)	SI
Safer Communities, Leisure & Environment - Projects	David Anderson	104030-Newbold Comyn Pavilion Refurbishment	1	(1)	
Safer Communities, Leisure & Environment - Projects	David Guilding	104019-Spa Centre Lights and Radio Microphones	19	(19)	Sl re bi
Safer Communities, Leisure & Environment - Projects	Padraig Herlihy	100018-Castle Farm LC New Building	2,364	(2,646)	Fi aį
		TOTAL General Fund	7,602	(7,886)	

Comments

Some spend may be incurred moving existing equipment from RSH to Saltisford. There is no other suitable ICT code to use.

This budget is funded from DLUHC and will need to be entirely spent within this financial year.

Slippage of £100k budget from 22/23 to cover 23/24 expenditure.

Original £3.8mill will be spent by end of F/Y plus will need an extra approx. £1.5mill (due to Section 278 Highways works), figure to be confirmed as soon as able.

Prep work in 23/24 £284k. Remainder £323.5k in 24/25.

£200k required for reprofiling into 24/25 (WDC funds). Slippage from 22/23 of £72.4k.

Due for completion August 2024. Reprofile as £1.1mill needed in 24/25. Slippage of £100.3k from 22/23

Slippage of £100k from 22/23.

Land transfers still progressing. Spend anticipated this year

£52k slippage from 22/23 - contract still being closed down

This is a known drawdown on a loan from WDC to Recycling Plan

Slippage of £15k budget from 22/23 to cover 23/24 expenditure.

Slippage of £18,665 plus 23/24 budget of £61k giving total budget of £79,665. The remaining £63k will be for lighting still to be procured so will need to review budget once this has been sorted.

Final figures to be reviewed in November 23. Variance is slippage amount to be agreed.

Department	Cost Centre Manager	Cost Centre & Description	Slippage bfwd into 2023/24 £000	Variance (Actual to Budget) 2022/23 £000	
Housing Services - HRA - Projects	Alice Ellis	300038-LAD 3 BEIS - Ssutainable Warmth Grant on Gas Delivery	4,052	(5,931)	T f F C
Housing Services - HRA - Projects	Andy Moran	300016-Fire Prevention Works	2,544	(2,544)	r t
Housing Services - HRA - Projects	Anna Monkton	300019-Repurchase of Ex-Council Housing	240	(429)	F
Housing Services - HRA - Projects	Jon Battell	100019-Severn Acre Close	10	(158)	5 F T
Housing Services - HRA - Projects	Jon Battell	300023-Warwick Street Purchase	1,711	(1,711)	T le f t
Housing Services - HRA - Projects	Jon Battell	300029-Oakley Grove purchases	709	(709)	r k
Housing Services - HRA - Projects	Jon Battell	300030-Triangle Europa way	150	(2,595)	t S f
Housing Services - HRA - Projects	Jon Battell	300031-Cubbington Riding School	3,817	(3,817)	P F
Housing Services - HRA - Projects	Jon Battell	300035-Turpin Court	1,420	(1,420)	F S k
Housing Services - HRA - Projects	Jon Battell	300036-Crewe Lane Kenilowrth S106	1,420	(1,420)	A v t
Housing Services - HRA - Projects	Jon Battell	300039-Birmingham Road Hatton	3,200	(3,200)	S a s
Housing Services - HRA - Projects	Jon Battell	300040-Juniper Way (Golf Lane)	589	(589)	S n £ y y
Housing Services - HRA - Projects	Lisa Barker	300043-Environmental Improvement works - The Crest	100	(100)	۷ f
Housing Services - HRA - Projects	Matthew Hammond	300004-HRA Aids & Adaptations	555	(555)	f
Housing Services - HRA - Projects	Simon Hodges	300001-HIP - CCMS	48	(48)	3 t
		TOTAL HRA	20,565	(25,226)	

Comments

There is no budget in the current year but slippage has been requested of £4,051m. There is a Purchase order on for some solar panels that needs to be paid to eon for £154,484.93 which is part of a larger invoice settlement process currently being completed

New contracts in place to use up all of the budget and slippage in current year there were procurement delays on setting up the new contracts - Further meetings with procurement planned for overall 10 year plan and £30m budget

Requested to Carry Forwards for 2 pending purchases

Scheme now complete - Will only spend £10k we think at year end for last few payments for fees etc

This project needs more feasibility, planning and works, may have to fund some lease buy outs and apply for Panning Variations - Further Cabinet report pending for decision on site as will likely need more budget - Need all budget slipping for this to next year

May be slightly underspent but will not know until final invoices are paid, May not need all slippage but carry forward just in case - there were contingencies in the budgets

Scheme complete - last costs paid in Q2 for retention payment - only need to slip £150k to cover last fees invoices

May overspend by £15k due to contract negotiations and inflation on build costs -Forecast budget for now until later in year when invoices have been paid Slip all budget - Scheme delayed but in progress so may need to spend this year bud could go into next year

Approx 20 dwellings will be handed over by 31st March which will cost £5.5m so will need to move budget and slippage into next year as each year is phased over the 6 year scheme so all slippage has to be carried forwards even if not spent in year- delays caused by planning delays delaying build

Scheme Delayed - Likely only 10 dwellings will be handed over by 31st march but as all budget is phased over 3 years all budget will have to be slipped to fund scheme in future years

Contract not yet signed - Scheme is delayed so budget will need phasing into the next 2 years - Estimate 10% of Land purchase and land costs this year so estimate £4m this year and the rest next year but as all scheme budgets is phased over 2 years all budget will have to be slipped so scheme budgets are in place for future years

Works linked with water main repairs below were delayed last year so carry forwards this year

£555k slip balance to next year for extensions but only £555k available

3 year scheme - all slippage has to be carried forward to fund the overall scheme - this is for lift replacement works on the hi-rises